

JDE Job #	Scheduled Shot Order	Shot#	Segment #	MHA	MHB	Street(Work Location)	Measured Diameter (in)	Approved Thick (mm)	Measured Length (ft)	Measured MHA Depth (ft)	Host Pipe Material	Measured # Service	Pre-CCTV Reviewed By	Line Status
<b>28-05-23</b>									2461.00			43		
<b>Tue 5-30</b>									701.00			12		
<b>Shot #: 003</b>									348.00			6		
142424	1	003	004	67	66	E. Pasco Lane	7.75	6	348.00	3.8	VCP	6	CK	RTL
<b>Shot #: 025</b>									353.00			6		
142424	2	025	036	24	23	W. Pasco Lane	7.75	6	353.00	4.8	VCP	6	CK	RTL
<b>Wed 5-31</b>									710.00			12		
<b>Shot #: 004</b>									356.00			6		
142424	3	004	006	64	63	E. Osceola Lane	7.75	6	356.00	3.9	VCP	6	CK	RTL
<b>Shot #: 026</b>									354.00			6		
142424	4	026	038	37	36	W. Osceola Lane	7.75	6	354.00	4.6	VCP	6	CK	RTL
<b>Thr 6-1</b>									696.00			13		
<b>Shot #: 013</b>									352.00			7		
142424	5	013	019	78	77	E. Suwannee Lane	7.75	6	352.00	4.5	VCP	7	CK	RTL
<b>Shot #: 039</b>									344.00			6		
142424	6	039	058	88	87	W. Suwannee Lane	7.75	6	344.00	4	VCP	6	CK	RTL
<b>Fri 6-2</b>									354.00			6		
<b>Shot #: 036</b>									354.00			6		
142424	7	036	054	40	39	W. Park Lane	7.75	6	354.00	4.4	VCP	6	CK	RTL