

Basin	JDE Job #	Sche Shot	Shot#	Segment #	MHA	MHB	Street(Work Location)	Measured Diameter (in)	Approved Thick (mm)	Measured Length (ft)	Measured MHA Depth (ft)	Host Pipe Material	Measured # Service	Pre-CCTV Reviewed By	Line Status
<b>27-08-23</b>										2433.00			46		
<b>Mon 8-28</b>										318.00			5		
<b>Shot #: 166</b>										186.00			4		
LS8	142424	1	166	236	44	43	Winslow Avenue	7.75	6	186.00	5.2	VCP	4	JD	RTL
<b>Shot #: 167</b>										132.00			1		
LS8	142424	2	167	237	35	34	Hendry Avenue	7.75	6	132.00	4.8	VCP	1	JD	RTL
<b>Tue 8-29</b>										526.00			9		
<b>Shot #: 196</b>										125.00			4		
	142424	4	196	281	55	54	East Sunny Lane	7.75	6	125.00	5.5	VCP	4	JD	RTL
<b>Shot #: 228</b>										401.00			5		
LS8	142424	3	228	265	5	4	Jack Drive	7.75	6	401.00	3.7	VCP	5	JD	RTL
<b>Wed 8-30</b>										653.00			12		
<b>Shot #: 009</b>										329.00			6		
LS 05	142424	5	009	013	62	59	Ocean Beach Blvd.	7.75	6	329.00	8.3	VCP	6	CK	RTL
<b>Shot #: 010</b>										324.00			6		
LS 05	142424	6	010	014	59	58	Ocean Beach Blvd.	7.75	6	324.00	10.1	VCP	6	CK	
<b>Thr 8-31</b>										563.00			12		
<b>Shot #: 007</b>										298.00			7		
LS 05	142424	7	007	011	71	68	Ocean Beach Blvd.	7.75	6	298.00	5.8	VCP	7	CK	
<b>Shot #: 008</b>										265.00			5		
LS 05	142424	8	008	012	68	65	Ocean Beach Blvd.	7.75	6	265.00	6.4	VCP	5	CK	
<b>Fri 9-1</b>										373.00			8		
<b>Shot #: 034</b>										373.00			8		
LS 05	142424	9	034	050	46	45	Carmine Drive	7.75	6	373.00	4.8	VCP	8	CK	