

Basin	JDE Job #	Sche Shot	Shot#	Segment #	MHA	MHB	Street(Work Location)	Measured Diameter (in)	Approved Thick (mm)	Measured Length (ft)	Measured MHA Depth (ft)	Host Pipe Material	Measured # Service	Pre-CCTV Reviewed By	Line Status	Traffic Comments
08-10-23										2139.00			36			
Tue 10-10										477.00			6			
Shot #: 062										275.00			4			
LS 1	142424	1	062	100	1	2	S.Atlantic Avenue	7.75	6	275.00	3.8	VCP	4	JD	RTL	
Shot #: 063										202.00			2			
LS 1	142424	2	063	101	5	6	S.Atlantic Avenue	7.75	6	202.00	6.5	VCP	2	JD	RTL	
Wed 10- 1										673.00			10			
Shot #: 065										673.00			10			
LS 1	142424	3	065	104	9	8	S.Atlantic Avenue	7.75	6	350.00	7.2	VCP	6	JD	RTL	
LS 1	142424		065	105	8	7	S.Atlantic Avenue	7.75	6	323.00	8	VCP	4	JD	RTL	
Thr 10-12										603.00			12			
Shot #: 064										603.00			12			
LS 1	142424	4	064	102	11	10	S.Atlantic Avenue	7.75	6	250.00	5	VCP	6	JD	RTL	
LS 1	142424		064	103	10	9	S.Atlantic Avenue	7.75	6	353.00	6	VCP	6	JD	RTL	
Fri 10-13										386.00			8			
Shot #: 096										386.00			8			
LS 1	142424	5	096	150	48	49	S. Brevard Avenue	12	7.5	386.00	4.7	VCP	8	JD	RTL	
15-10-23										2519.00			33			
Mon 10-16										313.00			0			
Shot #: 068										164.00			0			
LS 1	142424		068	108	14	17	4th Street South	7.75	6	144.00	4	VCP	0	JD	RTL	
LS 1	142424		068	109	17	18	4th Street South	7.75	6	20.00	4.5	VCP	0	JD	RTL	
Shot #: 071										149.00			0			
LS 1	142424		071	111	45	19	4th Street South	7.75	6	149.00	5	VCP	0	JD	RTL	
Tue 10-17										768.00			7			
Shot #: 097										385.00			4			
LS 1	142424		097	152	50	51	S. Brevard Avenue	12	7.5	385.00	5.2	VCP	4	JD	RTL	
Shot #: 235										383.00			3			
LS 1	142424		235	151	49	50	S. Brevard Avenue	12	7.5	383.00	4.1	VCP	3	JD	RTL	
Wed 10-18										657.00			8			
Shot #: 210										317.00			5			
LS15	142424		210	300	4	5	S.Atlantic Avenue	7.75	6	317.00	5.4	VCP	5			
Shot #: 237										340.00			3			

Basin	JDE Job #	Sche Shot	Shot#	Segment #	MHA	MHB	Street(Work Location)	Measured Diameter (in)	Approved Thick (mm)	Measured Length (ft)	Measured MHA Depth (ft)	Host Pipe Material	Measured # Service	Pre-CCTV Reviewed By	Line Status	Traffic Comments
LS15	142424		237	301	5	6	S.Atlantic Avenue	7.75	6	340.00	6	VCP	3			
Thr 10-19										453.00			12			
Shot #: 067										300.00			10			
LS 1	142424		067	107	15	16	Easement(4-5)	7.75	6	300.00	4.4	VCP	10	JD	RTL	
Shot #: 077										153.00			2			
LS 1	142424		077	118	33	34	2nd Street South	7.75	6	153.00	5.1	VCP	2	JD	RTL	
Fri 10-20										328.00			6			
Shot #: 108										328.00			6			
LS 3	142424		108	164	1	2	S.Atlantic Avenue	7.75	6	328.00	4	VCP	6	JD	RTL	